

### Schedule-Electrification Works -DTA-II Phase-I

S.No.	Description of Works	Start Date	Finish Date	Duration in	Remarks
1	Electrical Scheme approval by JVVN	4-Jul-17	6-Nov-17	125	
2	11 kV Cable Laying	7-Nov-17	18-Dec-17	41	
3	Marking of Pole foundation and ground clearance (WMM 1st	28-Jul-17	28-Jul-17	1	Dependency on ground availability
4	Pole-RMU PSS (Civil Works)	29-Jul-17	20-Sep-17	53	
5	Street Light Cabling Works	10-Aug-17	1-Nov-17	83	
6	Installation and Commissioning of Light Fixtures and Poles	2-Nov-17	29-Nov-17	27	
7	Installation and Commissioning of Feeder Box and PSS/Transformer	7-Nov-17	20-Nov-17	13	